BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Work: Improvements to Roads, drains, footbath and park in ward no.08, Bytarayanapura Division (Package includes 11 Works of Rs 1010 lakhs)

Name of the Agency: Sri.Pramodh M/s Karthik Enterprises

REPORT FOR
EXECUTIVE ENGINEER,
BYATARAYANAPURA DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

TEJUS
CONSULTANTS

Name of the work: Improvements to Roads, Drains, Footpath and Park in ward no.08, Bytarayanapura Division (Package includes 11 Works of Rs 1010 lakhs)

Contractor/Agency	: Sri.Pramodh M/s Karthik Enterprises
Name of the Client	: Executive Engineer, Byatarayanapura Division BBMP, Bangalore.
Estimated Cost	: Rs 1010 lakhs
Status of Bill	: 9th and part bill
In the Presence of	: (a) G. Srinivasa Murthy Assistant Engineer, BBMP, Bangalore. : (b) H. Ranganath Assistant Executive Engineer, BBMP, Bangalore : (c) Mr. Somesh, Site Engineer M/s Tejus Consultants

BOQ Sl.No	Description of work	Unit	Comments/observation
17	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S.R 2016-17)	Cum	Work done up to the billed quantity and quantity is satisfactory
20	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	Work done up to the billed quantity and quantity is satisfactory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS CONSULTANTS

22	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)	Nos	TEJUS CONSULTANTS Work done up to the billed quantity and quantity is satisfactory

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

TEJUS CONSULTANTS